

**Bognor Regis  
Town Council**

**KEEPING YOU  
UPDATED ON  
PROGRESS OF THE  
NEW CINEMA**



**THE NEW EXTENSION  
BENEFITS FROM A  
STATE OF THE ART  
AIR HANDLING UNIT**



**TOWN CLERK  
INSPECTING  
PROGRESS OF THE  
EXTENSION**



**SHOWING LOCATION  
OF EXTENSION NEXT  
TO THE CINEMA**

**PICTUREDROME CINEMA  
PROGRESS REPORT**



**Final cladding being fitted to cinema extension which is now weather proof**

The countdown has now started for the planning of the grand opening of the Picturedrome cinema extension.

Further and significant progress has been made over recent months and the roof coverings have been substantially completed and the perimeter has been clad in the cement board which forms the internal skin of the cladding. The rain screen (outer skin) cladding has been delivered and fitting is nearing completion.

The birdcage scaffold has been adapted for the ceiling fixers and the Air handling unit has been delivered and installed on the main auditorium roof.

The internal insulation and plasterboard has been installed to the auditorium ceiling and high-level walls and the stud partitioning has commenced. This will then allow the floors to be screeded.

The electrical and mechanical installation is well underway, and the ventilation ductwork has now been installed.

In spite of the very bad weather excellent progress has been made and the project is running just 10 weeks behind schedule. Readers will recall the delays have been due to unexpected discovery of asbestos within the original building, which required specialist treatment.

Building control officers continue to monitor the quality of the building works which to date have been given a clean bill of health.

There have been few accidents during the whole of the construction period which is a credit to the contractor.

It is now certainly all systems go to try and catch up some of the lost time to enable the new cinema extension to be up and running by the summer school holidays.

*Works to the interior are now being completed and good progress is being made without having to worry about the weather*



The above pictures show the cladding and insulation works being undertaken to the inside of the building. This will be followed by screeding of the floors and first and second fixings for the electrical system